

**BDA NPKL project- Major Arterial Road (MAR) in NPKL**

**Progress Abstarct-Up to August-2022**

<b>Total Extent as per FN as required at site</b>		<b>260 A 29G</b>		<b>Area Tackled</b>		<b>190A 34G</b>		
<b>Handed Over Extent</b>		<b>192A 27G</b>						
<b>Not Handed Over Extent</b>		<b>68A 2G</b>						
Sl No	Activity	Portion	Unit	Target	Completed	Balance	Remarks	
1	Land Extent	MAR	Acres	260A 29G	190A 34G	69A 35G	Exculding Area of MAR junction at NHAI at mysore road (7A 15G), BMRCL Area (6A 39G) and Transport Zone (45A 32G) which is not required.	
2	Tackled Area	MCW,LSSR, RSSR & Park	Km	10.35	6.16	4.18		
3	Embankment & Cutting	Main Carriage way	Km	10.35	4.88	5.48		
		Service Road (LHS+RHS)	Km	20.91	9.47	11.44		
4	Subgrade	Main Carriage way	Km	10.35	4.88	5.48		
		Service Road (LHS+RHS)	Km	20.91	9.47	11.45		
5	GSB	Main Carriage way	Km	10.35	3.01	7.34		
		Service Road (LHS+RHS)	Km	20.91	6.74	14.17		
6	WMM	Main Carriage way	Km	10.35	2.84	7.51		
		Service Road (LHS+RHS)	Km	20.91	5.56	15.35		
7	DBM	Main Carriage way	Km	10.35	1.25	9.10		
		Service Road (LHS+RHS)	Km	20.91	2.04	18.87		
8	Mastic asphalt	Bridges and culverts	Km	1.93	0.60	1.33		
9	Drain	Main Carriage way	Km	20.75	9.91	10.84		
		Service Road (LHS+RHS)	Km	20.91	10.18	10.74		
10	Utility Duct	Service Road (LHS+RHS)	Km	20.91	10.18	10.74		
11	CD1-CD8	Minor Bridges (Box Culvert)	No.	8.00	2.00	6.00	Work under progress - 5 nos	
12	CD 9	Major Bridge	m	160.00	Bridge works and approach road work completed.			
13	CD 10	Major Bridge	m	360.00	Bridge works completed, finishing & approach road works are in progress			
14	CD 11	Major Bridge	m	140.00	Bridge works and approach road work completed.			
15	Financial Progress up to 31st RA Bill			465.80 Cr.	395.88 Cr. (84.80%)			