

BDA NPKL Project - Major Arterial Road (MAR) in NPKL

Progress Abstract - Upto November-2023

Name of the work	Development of Major Arterial Road (MAR) in Nada Prabhu Kempegowda Layout Phase - 1 on Design, Built & Operate (DBO) basis" under Two Cover System
Contractor Agreement	07/2017-18 Dtd:19/03/2018
Name of the Contractor	M/s.Star Builders & Developers
Date of start	21.3.18
Date of Completion as per Agreement	20.9.19
Anticipated date of Completion	31-12-23
Total length of the Road	10.77 KM
Road work handled of the BMRCL	0.42 KM
Road work scope of BDA	10.35 KM

Progress of the MAR

Sl. No.	Activity	Portion	Unit	Target	As on previous Month October-23	On date till November-23	Balance
2	Tackled Area	MCW, LSSR, RSSR & Park	Km	10.35	7.75	7.78	2.57
2	Subgrade	Main Carriage way	Km	10.35	7.06	7.30	3.05
		Service Road (LHS+RHS)	Km	20.70	9.53	10.79	9.91
3	GSB	Main Carriage way	Km	10.35	5.75	5.75	4.60
		Service Road (LHS+RHS)	Km	20.70	9.50	9.98	10.72
4	WMM	Main Carriage way	Km	10.35	5.40	5.40	4.95
		Service Road (LHS+RHS)	Km	20.70	9.20	9.78	10.92
5	Asphalt	Main Carriage way	Km	10.35	3.95	3.95	6.40
		Service Road (LHS+RHS)	Km	20.70	7.15	7.15	13.55

Bridges -across the Road

Number of Bridges	11
Number of Bridges tackled	10
7 Number of Bridges progress	No
Number of Bridges Completed	10

Jeyadevi
AB

W. Ashoka
30/11

Ashok H. Bagi

C.N ASHOKA
Executive Engineer
NPKL Division
Bangalore Development Authority

ASHOK H BAGI
Assistant Executive Engineer
No.3, Sub-Division
NPKL, Division
Bangalore Development Authority