

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to November-2023)						
Activity of work		Unit	Handed over extent with out court case & Litigation and NHO area (2716A03G-310A 13G=2405A 30G+42A 01G) 2447A 31G			
			Target	Completed	Balance to be completed	
Area		Acre	2447A 31G	2288A 02G	159A 29G	
i) Roads	9m	Km	115.98	106.47	9.52	
	12m	Km	90.13	79.30	10.84	
	15m	Km	18.10	13.77	4.33	
	18m	Km	16.16	13.54	2.62	
	24m	Km	7.50	7.17	0.33	
	30m	Km	4.59	4.00	0.59	
Sub - Total =		Km	252.46	224.23	28.23	89%
ii) drains	9m	Km	231.97	212.93	19.04	
	12m	Km	180.27	158.59	21.68	
	15m	Km	36.20	27.54	8.66	
	18m	Km	32.32	27.07	5.25	
	24m	Km	15.00	14.33	0.67	
	30m	Km	9.18	8.00	1.18	
Sub - Total =		Km	504.93	448.47	56.47	89%
iii) Culverts		No.	995	846	149	85%
iv) Minor bridges Phase-I		No.	29	29	0	100%
v) Minor bridges Phase-II		No.	35	23	12	66%
vi) Storm Water Drain		Km	26.983	22.940	4.043	85%
vii) S-Curve		Excavation and soling work in progress				
viii) GSB	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	7.39	8.55	
	24M	Km	7.73	4.87	2.86	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	15.87	12.94	55%
ix) WMM	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	6.74	9.20	
	24M	Km	7.73	4.05	3.68	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	14.40	14.41	50%
x) Asphalt	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	4.89	11.05	
	24M	Km	7.73	4.01	3.72	
	30M	Km	4.81	2.83	1.98	
Sub - Total =		Km	28.81	12.06	16.75	42%
xi) plots	6 x 9	No.	7986	7594	392	
	9 x 12	No.	13314	12722	592	
	9 x 15	No.	959	851	108	
	12 x 18	No.	5449	5097	352	
	15 x 24	No.	1978	1946	32	
Sub - Total =		No.	29686	28210	1476	95%
xii) Financial Progress		Cr	1021.91	778.90	243.01	76%

*Ashok H B A G*  
**ASHOK H B A G**  
 Assistant Executive Engineer  
 No.3, Sub-Division  
 NPKL, Division  
 Bangalore Development Authority

*u-l*  
**VARUNKUMAR M.J**  
 Assistant Executive Engineer  
 No.4, Sub-Division  
 NPKL, Division  
 Bangalore Development Authority

*C.N. Ashoka*  
**C.N. ASHOKA**  
 Executive Engineer  
 NPKL, Division  
 Bangalore Development Authority