

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to October-2023)						
Activity of work		Unit	Handed over extent with out court case & Litigation and NHO area (2356A 20G+42A 01G) 2398A 21G			
			Target	Completed	Balance to be completed	
Area		Acre	2398A 21G	2236A37G	161A 24G	
i) Roads	9m	Km	115.99	106.47	9.52	
	12m	Km	90.13	79.30	10.84	
	15m	Km	18.10	13.77	4.33	
	18m	Km	15.94	13.54	2.40	
	24m	Km	7.73	7.22	0.51	
	30m	Km	4.81	4.00	0.81	
Sub - Total =		Km	252.69	224.28	28.41	89%
ii) drains	9m	Km	210.11	196.79	13.32	
	12m	Km	160.11	140.63	19.48	
	15m	Km	34.38	26.18	8.20	
	18m	Km	26.80	23.03	3.77	
	24m	Km	15.46	14.43	1.03	
	30m	Km	9.62	8.00	1.62	
Sub - Total =		Km	456.48	409.07	47.41	90%
iii) Culverts		No.	1052	903	149	86%
iv) Minor bridges Phase-I		No.	29	29	0	100%
v) Minor bridges Phase-II		No.	35	22	13	63%
vi) Storm Water Drain		Km	26.983	22.940	4.043	85%
vii) S-Curve		Road diversion work under progress				
viii) GSB	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	7.39	8.55	
	24M	Km	7.73	4.87	2.86	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	15.87	12.94	55%
ix) WMM	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	6.74	9.20	
	24M	Km	7.73	4.05	3.68	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	14.40	14.41	50%
x) Asphalt	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	4.89	11.05	
	24M	Km	7.73	2.66	5.07	
	30M	Km	4.81	2.83	1.98	
Sub - Total =		Km	28.81	10.71	18.10	37%
xi) plots	6 x 9	No.	7789	7609	180	
	9 x 12	No.	12974	12543	431	
	9 x 15	No.	913	844	69	
	12 x 18	No.	5280	5014	266	
	15 x 24	No.	1933	1893	40	
Sub - Total =		No.	28889	27903	986	97%
xii) Financial Progress		Cr	1021.91	778.90	243.01	76%

Ashoka
 Assistant Engineer
 NPKL Division

W.A.S.

C.N ASHOKA
 Executive Engineer
 NPKL Division
 Bangalore Development Authority