

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to May-2023)						
Activity of work		Unit	Handed over extent with out court case & Litigation and NHO area (2356A 20G+42A 01G) 2398A 21G			
			Target	Completed	Balance to be completed	
Area		Acre	2398A 21G	2236A37G	161A 24G	
i) Roads	9m	Km	115.99	106.47	9.52	
	12m	Km	90.13	79.30	10.84	
	15m	Km	18.10	13.77	4.33	
	18m	Km	15.94	13.54	2.40	
	24m	Km	7.73	7.22	0.51	
	30m	Km	4.81	4.00	0.81	
Sub - Total =		Km	252.69	224.28	28.41	89%
ii) drains	9m	Km	210.11	196.79	13.32	
	12m	Km	160.11	140.63	19.48	
	15m	Km	34.38	26.18	8.20	
	18m	Km	26.80	23.03	3.77	
	24m	Km	15.46	14.43	1.03	
	30m	Km	9.62	8.00	1.62	
Sub - Total =		Km	456.48	409.07	47.41	90%
iii) Culverts		No.	1027	872	155	85%
iv) Minor bridges		No.	65	29	36	45%
v) Storm Water Drain		Km	26.983	22.940	4.043	85%
vi)GSB	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	6.24	9.70	
	24M	Km	7.73	4.87	2.86	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	14.72	14.09	51%
vii) WMM	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	6.14	9.80	
	24M	Km	7.73	4.05	3.68	
	30M	Km	4.81	3.28	1.53	
Sub - Total =		Km	28.81	13.80	15.01	48%
viii)Asphalt	15M	Km	0.33	0.33	0.00	
	18M	Km	15.94	4.24	11.70	
	24M	Km	7.73	2.66	5.07	
	30M	Km	4.81	2.83	1.98	
Sub - Total =		Km	28.81	10.06	18.75	35%
ix) plots	6 x 9	No.	7789	7611	178	
	9 x 12	No.	12968	12551	417	
	9 x 15	No.	913	844	69	
	12 x 18	No.	5262	5013	249	
	15 x 24	No.	1908	1877	31	
Sub - Total =		No.	28840	27896	944	97%
x) Financial Progress		Cr	965.83	747.90	217.93	77%

BDA Nadaprabhu kempegowda layout

Block-1 progress Report

Activity of work		Unit	Handed over extent with out court case and NHO area (274A 25G+23A 28G=298A13G)			Remarks
			Total target (298A 13G)	Completed (286A 08G)	Balance to be completed (12A 05G)	
i)Roads	9m	Km	15.77	14.87	0.90	
	12m	Km	12.20	10.56	1.64	
	15m	Km	2.08	1.70	0.38	
	18m	Km	2.98	2.32	0.66	
Sub - Total =		Km	33.02	29.45	3.57	
ii)Drains	9m	Km	31.54	29.74	1.80	
	12m	Km	24.40	21.12	3.28	
	15m	Km	4.15	3.40	0.75	
	18m	Km	5.95	4.64	1.31	
Sub - Total =		Km	66.04	58.90	7.15	
iii) Culverts		No.	166	121	45	
iv) Box Culverts		No.	12	3	9	
v) Storm Water Drain		Km	4.361	3.295	1.066	
Vi) GSB	18M	Km	2.975	1.170	1.805	
Vii) WMM	18M	Km	2.975	1.170	1.805	
Viii) Asphalt	18M	Km	2.975	0.870	2.105	
ix) Plots	6 x 9	No.	1662	1662	0	
	9 x 12	No.	1791	1767	24	
	9 x 15	No.	35	35	0	
	12 x 18	No.	437	429	8	
	15 x 24	No.	250	250	0	
Sub - Total =		No.	4175	4143	32	

BDA Nadaprabhu kempegowda layout					
Block-2		progress Report			
Activity of work		Unit	Handed over extent with out court case (137A 08G)		
			Total target (137A 08G)	Completed (137A 08G)	Balance to be completed (0A 0G)
i)Roads	9m	Km	9.10	9.10	0.00
	12m	Km	4.48	4.25	0.23
	15m	Km	1.15	1.15	0.00
	18m	Km	0.81	0.81	0.00
Sub - Total =		Km	15.54	15.32	0.22
ii)Drains	9m	Km	18.20	18.20	0.00
	12m	Km	8.96	8.51	0.45
	15m	Km	2.31	2.31	0.00
	18m	Km	1.62	1.62	0.00
Sub - Total =		Km	31.09	30.63	0.45
iii) Culverts		No.	95	84	11
iv) Box Culverts		No.	8	1	7
	D-8	Km	0.620	0.620	0.000
	D-8A	Km	0.330	0.330	0.000
	D-9	Km	0.620	0.370	0.250
	D-11	Km	0.450	0.450	0.000
	D-14	Km	0.110	0.110	0.000
	D-29	Km	0.380	0.200	0.180
v) Storm Water Drain		Km	2.51	2.08	0.43
vi) GSB	18M	Km	0.81	0.69	0.12
vii) WMM	18M	Km	0.81	0.59	0.22
viii) Asphalt	18M	Km	0.81	0.00	0.81
ix) Plots	6 x 9	No.	5	5	0
	9 x 12	No.	1599	1599	0
	9 x 15	No.	29	29	0
	12 x 18	No.	252	252	0
	15 x 24	No.	32	32	0
Sub - Total =		No.	1917	1917	0

BDA Nadaprabhu kempgowda layout					
Block-3		Progress report			
Activity of work		Unit	Handed over extent with out court case (191A 08G)		
			Total target (191A 08G)	Completed (177A 21G)	Balance to be completed (13A 27G)
i)Roads	9m	Km	9.74	7.59	2.15
	12m	Km	10.10	8.42	1.68
	15m	Km	1.74	1.31	0.43
	18m	Km	1.52	1.37	0.15
Sub - Total =		Km	23.11	18.69	4.41
ii)Drains	9m	Km	19.48	15.18	4.30
	12m	Km	20.21	16.85	3.36
	15m	Km	3.49	2.62	0.87
	18m	Km	3.04	2.74	0.30
Sub - Total =		Km	46.21	37.39	8.83
iii) Culverts		No.	125	113	12
iv) Box culvert		No.	4	4	0
v) Storm Water Drain		Km	3.65	3.58	0.07
vi) GSB	18M	Km	1.52	0.84	0.68
vii) WMM	18M	Km	1.52	0.84	0.68
viii) Asphalt	18M	Km	1.52	0.48	1.04
ix) Plots	6 x 9	No.	978	978	0
	9 x 12	No.	724	705	19
	9 x 15	No.	41	18	23
	12 x 18	No.	361	343	18
	15 x 24	No.	238	238	0
Sub - Total =		No.	2342	2282	60

BDA Nadaprabhu kempegowda layout					
Block-4		Progress report			
Activity of work		Unit	Handed over extent with out court case (208A 16G)		
			Total target (208A 16G)	Completed (190A 16G)	Balance to be completed (18A 0G)
i) Roads	9m	Km	17.30	16.68	0.62
	12m	Km	6.64	6.40	0.24
	15m	Km	0.76	0.53	0.23
	18m	Km	0.91	0.91	0.00
Sub - Total =		Km	25.61	24.52	1.09
ii) drains	9m	Km	34.60	33.36	1.24
	12m	Km	13.28	12.80	0.48
	15m	Km	1.53	1.06	0.47
	18m	Km	1.81	1.82	-0.01
Sub - Total =		Km	51.21	49.04	2.17
iii) Culverts		No.	82	68	14
iv) Box Culverts		No.	4	3	1
v) Storm Water Drain		Km	1.67	1.32	0.35
vi) GSB	18M	Km	0.906	0.813	0.093
vii) WMM	18M	Km	0.906	0.813	0.093
viii) Asphalt	18M	Km	0.906	0.813	0.093
ix) plots	6 x 9	No.	799	756	43
	9 x 12	No.	1637	1525	112
	9 x 15	No.	51	48	3
	12 x 18	No.	468	450	18
	15 x 24	No.	87	87	0
Sub - Total =		No.	3042	2866	176

BDA Nadaprabhu kempegowda layout					
Block-5 A		Progress report			
Activity of work		Unit	Handed over extent with out court case (228A 29G)		
			Total target (228A 29G)	Completed (187A 15G)	Balance to be completed (41A 14G)
i) Roads	9m	Km	10.93	8.07	2.86
	12m	Km	10.08	8.98	1.10
	15m	Km	0.91	0.68	0.23
	18m	Km	2.54	2.02	0.52
Sub - Total =		Km	24.46	19.75	4.71
ii) Drains	9m	Km	21.86	16.14	5.72
	12m	Km	20.16	17.96	2.20
	15m	Km	1.82	1.36	0.46
	18m	Km	5.07	4.04	1.03
Sub - Total =		Km	48.91	39.50	9.41
iii) Culverts		No.	96	89	7
iv) Box Culverts		No.	9	5	4
v) Storm Water Drain		Km	3.44	2.97	0.471
vi) GSB	18M	Km	2.54	0.65	1.89
vii) WMM	18M	Km	2.54	0.65	1.89
viii) Asphalt	18M	Km	2.54	0.00	2.54
ix) plots	6 x 9	No.	547	539	8
	9 x 12	No.	1274	1181	93
	9 x 15	No.	36	26	10
	12 x 18	No.	558	521	37
	15 x 24	No.	148	133	15
Sub - Total =		No.	2563	2400	163

BDA Nadaprabhu kempegowda layout					
Block-5 B		Progress report			
Activity of work		Unit	Handed over extent with out court case (112A 26G)		
			Total target (112A 26G)	Completed (84A 37G)	Balance to be completed (27A 29G)
i) Roads	9m	Km	4.75	4.24	0.51
	12m	Km	4.13	3.55	0.58
	15m	Km	0.35	0.31	0.04
	18m	Km	0.35	0.24	0.11
	24m	Km	0.23	0.05	0.18
	30m	Km	0.22	0.00	0.22
Sub - Total =		Km	10.03	8.39	1.64
ii) Drains	9m	Km	9.51	8.48	1.03
	12m	Km	8.26	7.10	1.16
	15m	Km	0.70	0.62	0.08
	18m	Km	0.70	0.48	0.22
	24m	Km	0.46	0.10	0.36
	30m	Km	0.44	0.00	0.44
Sub - Total =		Km	20.07	16.78	3.29
iii) Culverts		No.	57	57	0
v) Storm Water Drain		Km	1.27	1.27	0.000
vi) GSB	18M	Km	0.35	0.00	0.35
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
vii) WMM	18M	Km	0.35	0.00	0.35
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
viii) Asphalt	18M	Km	0.35	0.00	0.35
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
ix) plots	6 x 9	No.	273	273	0
	9 x 12	No.	329	314	15
	9 x 15	No.	44	44	0
	12 x 18	No.	223	201	22
	15 x 24	No.	103	103	0
Sub - Total =		No.	972	935	37

BDA Nadaprabhu kempegowda layout					
Block-6 progress report					
Activity of work		Unit	Handed over extent with out court case and NHO area (354A 12G+4A 25G=358A 37G)		
			Total target (358A 37G)	Completed (327A 12G)	Balance to be completed (31A 25G)
i) Roads	9m	Km	15.34	15.17	0.18
	12m	Km	13.60	11.88	1.72
	15m	Km	3.70	2.34	1.36
	18m	Km	1.45	0.95	0.50
	24m	Km	2.90	2.80	0.10
	30m	Km	3.10	2.57	0.53
Sub - Total =		Km	40.09	35.71	4.39
ii) Drains	9m	Km	30.68	30.33	0.35
	12m	Km	27.20	23.76	3.44
	15m	Km	7.40	4.68	2.72
	18m	Km	2.90	1.90	1.00
	24m	Km	5.80	5.60	0.20
	30m	Km	6.20	5.14	1.06
Sub - Total =		Km	80.18	71.41	8.77
iii) Culverts		No.	125	110	15
iv) Box Culverts		No.	9	4	5
v) Storm Water Drain		Km	4.41	4.01	0.405
vi) GSB	15M	Km	3.70	0.33	3.37
	18M	Km	1.45	0.000	1.45
	24M	Km	2.90	2.337	0.56
	30M	Km	3.10	2.150	0.95
vii) WMM	15M	Km	3.70	0.330	3.37
	18M	Km	1.45	0.000	1.45
	24M	Km	2.90	1.517	1.38
	30M	Km	3.10	2.150	0.95
viii) Asphalt	15M	Km	3.70	0.330	3.37
	18M	Km	1.45	0.000	1.45
	24M	Km	2.90	1.517	1.38
	30M	Km	3.10	2.150	0.95
ix) Plots	6 x 9	No.	1111	1049	62
	9 x 12	No.	1641	1542	99
	9 x 15	No.	278	255	23
	12 x 18	No.	937	818	119
	15 x 24	No.	143	140	3
Sub - Total =		No.	4110	3804	306

BDA Nadaprabhu kempegowda layout

Block-7 progress Report

Activity of work		Unit	Handed over extent with out court case and NHO area (396A 05G+2A 0G=398A 05G)		
			Total target (398A 05G)	Completed (394A 0G)	Balance to be completed (4A 05G)
i) Roads	9m	Km	17.80	16.45	1.35
	12m	Km	11.49	9.76	1.73
	15m	Km	1.89	1.55	0.34
	18m	Km	3.10	3.32	-0.23
	24m	Km	1.17	1.11	0.06
	30m	Km	1.49	1.43	0.06
Sub - Total =		Km	36.95	33.62	3.33
ii) Drains	9m	Km	35.60	32.90	2.70
	12m	Km	22.98	19.52	3.46
	15m	Km	3.79	3.10	0.69
	18m	Km	6.19	6.64	-0.45
	24m	Km	2.35	2.22	0.13
	30m	Km	2.98	2.86	0.12
Sub - Total =		Km	73.89	67.24	6.65
iii) Culverts		No.	163	142	21
iv) Box Culverts		No.	9	7	2
v) Storm Water Drain		Km	1.955	1.606	0.349
vi) GSB	18M	Km	3.10	1.26	1.84
	24M	Km	1.17	0.74	0.43
	30M	Km	1.49	1.13	0.36
vii) WMM	18M	Km	3.10	1.26	1.84
	24M	Km	1.17	0.74	0.43
	30M	Km	1.49	1.13	0.36
viii) Asphalt	18M	Km	3.10	1.26	1.84
	24M	Km	1.17	0.74	0.43
	30M	Km	1.49	0.68	0.81
ix) Plots	6 x 9	No.	1201	1201	0
	9 x 12	No.	2309	2309	0
	9 x 15	No.	349	349	0
	12 x 18	No.	700	700	0
	15 x 24	No.	289	289	0
Sub - Total =		No.	4848	4848	0

BDA Nadaprabhu kempegowda layout					
Block-8 progress report					
Activity of work		Unit	Handed over extent with out court case and NHO area (211A 30G+11A 28G=223A 18G)		
			Total target (223A 18)	Completed (215A 7G)	Balance to be completed (8A 11G)
i)Roads	9m	Km	8.33	7.57	0.76
	12m	Km	8.76	7.87	0.89
	15m	Km	2.17	2.02	0.15
	18m	Km	1.10	0.95	0.15
	24m	Km	2.24	2.07	0.17
Sub - Total =		Km	22.60	20.48	2.12
ii)Drains	9m	Km	16.66	15.14	1.52
	12m	Km	17.52	15.74	1.78
	15m	Km	4.34	4.04	0.30
	18m	Km	2.20	1.90	0.30
	24m	Km	4.48	4.14	0.34
Sub - Total =		Km	45.20	40.96	4.24
iii) Culverts		No.	112	92	20
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	2.182	1.750	0.432
vi) GSB	18M	Km	1.10	0.45	0.65
	24M	Km	2.24	1.39	0.85
vii) WMM	18M	Km	1.10	0.45	0.65
	24M	Km	2.24	1.39	0.85
viii) Asphalt	18M	Km	1.10	0.45	0.65
	24M	Km	2.24	0.00	2.240
ix) Plots	6 x 9	No.	460	395	65
	9 x 12	No.	870	819	51
	9 x 15	No.	23	13	10
	12 x 18	No.	733	721	12
	15 x 24	No.	351	327	24
Sub - Total =		No.	2437	2275	162

BDA Nadaprabhu kempegowda layout

Block-9 progress report

Activity of work		Unit	Handed over extent with out court case (270A 34G)		
			Total target (270A 34G)	Completed (236A 36G)	Balance to be completed (33A 38G)
i)Roads	9m	Km	6.93	6.73	0.19
	12m	Km	8.65	7.62	1.03
	15m	Km	3.34	2.18	1.16
	18m	Km	1.19	0.65	0.54
	24m	Km	1.18	1.19	0.00
Sub - Total =		Km	21.30	18.36	2.93
ii)Drains	9m	Km	13.85	13.46	0.39
	12m	Km	17.30	15.24	2.07
	15m	Km	6.68	4.36	2.32
	18m	Km	2.39	1.30	1.09
	24m	Km	2.37	2.37	0.00
Sub - Total =		Km	42.59	36.72	5.87
iii) Culverts		No.	102	85	17
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	1.534	1.064	0.470
vi) GSB	18M	Km	1.19	0.37	0.82
	24M	Km	1.18	0.40	0.78
vii) WMM	18M	Km	1.19	0.37	0.82
	24M	Km	1.18	0.40	0.78
viii) Asphalt	18M	Km	1.19	0.37	0.82
	24M	Km	1.18	0.40	0.78
ix) Plots	6 x 9	No.	753	753	0
	9 x 12	No.	794	790	4
	9 x 15	No.	27	27	0
	12 x 18	No.	593	578	15
	15 x 24	No.	267	278	-11
Sub - Total =		No.	2434	2426	8