

## BDA NPKL Project - Major Arterial Road (MAR) in NPKL

### Progress Abstract - Upto January -2023

Total Extent as per FN as required at site		260 A 29G		Work under Progress		152A 28G	To be Tackled - 81 A 31G
Handed Over Extent		235A 20G		Litigation (Farmers not allowing to do work)		46A 18G	
Not Handed Over Extent		25A 09G		Recently HO		35A 13G	
Sl. No.	Activity	Portion	Unit	Target	Work under Progress	Balance	Remarks
1	Land Extent	MAR	Acres	260A 29G	152A 28G	81A 31G	Exculding Area of MAR junction at NHAI at mysore road (7A 15G), BMRCL Area (6A 39G) and Transport Zone (45A 32G) which is not required.
2	Tackled Area	MCW, LSSR, RSSR & Park	Km	10.35	7.71	2.64	
3	Embankment & Cutting	Main Carriage way	Km	10.35	7.14	3.21	
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03	
4	Subgrade	Main Carriage way	Km	10.35	7.14	3.21	
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03	
5	GSB	Main Carriage way	Km	10.35	7.14	3.21	
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03	
6	WMM	Main Carriage way	Km	10.35	7.14	3.21	
		Service Road (LHS+RHS)	Km	20.91	14.88	6.03	
7	DBM	Main Carriage way	Km	10.35	2.40	7.95	
		Service Road (LHS+RHS)	Km	20.91	1.95	18.96	
8	Mastic Asphalt	Bridges and culverts	Km	1.93	0.72	1.21	
9	Drain	Main Carriage way	Km	20.75	10.67	10.08	
		Service Road (LHS+RHS)	Km	20.91	10.37	10.54	
10	Utility Duct	Service Road (LHS+RHS)	Km	20.91	10.60	10.31	
11	CD1 to CD8	Minor Bridges (Box Culvert)	No.	8	2	6	Work under progress - 5 no's Balance - 1
12	CD 9	Major Bridge	m	160.00	Bridge works and approach road work completed.		
13	CD 10	Major Bridge	m	360.00	Fixing of strip seal expansion joint, approach road work is in progress		
14	CD 11	Major Bridge	m	140.00	Bridge works and approach road work completed.		
15	Financial Progress up to 32nd RA Bill			588.79 Cr.	402.15 Cr. (68.30%)		