

BDA Nadaprabhu kempegowda layout						Remarks
Progress Abstract (up to July-2022)						
Activity of work		Unit	Handed over extent with court case (2635A 37G)			
			Target	Completed	Balance to be completed	
Area		Acre	2635A 37G	2187A 19G	448A 18G	
i) Roads	9m	Km	120.13	102.59	17.54	
	12m	Km	91.05	74.19	16.87	
	15m	Km	19.42	13.40	6.01	
	18m	Km	17.16	12.81	4.35	
	24m	Km	8.04	7.07	0.98	
	30m	Km	5.06	3.93	1.13	
Sub - Total =		Km	260.86	213.98	46.88	
ii) drains	9m	Km	240.26	205.18	35.08	
	12m	Km	182.10	148.37	33.73	
	15m	Km	38.83	26.81	12.03	
	18m	Km	34.32	25.61	8.70	
	24m	Km	16.08	14.13	1.95	
	30m	Km	10.12	7.86	2.26	
Sub - Total =		Km	521.71	427.96	93.75	
iii) Culverts		No.	1124	952	172	
iv) Minor bridges		No.	65	29	36	
v) Storm Water Drain		Km	26.98	22.94	4.04	
vi)GSB	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	2.23	14.93	
	24M	Km	8.04	2.66	5.38	
	30M	Km	5.06	2.28	2.78	
vii) WMM	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	2.23	14.93	
	24M	Km	8.04	2.51	5.53	
	30M	Km	5.06	2.08	2.98	
viii)Asphalt	15M	Km	19.42	0.33	19.09	
	18M	Km	17.17	1.68	15.48	
	24M	Km	8.04	1.96	6.08	
	30M	Km	5.06	1.63	3.43	
ix) plots	6 x 9	No.	7974	7214	760	
	9 x 12	No.	13503	12077	1426	
	9 x 15	No.	934	809	125	
	12 x 18	No.	5604	4865	739	
	15 x 24	No.	2127	1851	276	
Sub - Total =		No.	30142	26816	3326	
x) Financial Progress		Cr	965.83	723.31	242.52	75%

BDA Nadaprabhu kempegowda layout

Block-1 progress Report

Activity of work		Unit	Handed over Extent (309A 02G)			Remarks	
			Total target (309A 02G)	Completed (262A 20G)	Balance to be completed (46A 22G)		
i) Roads	9m	Km	14.20	13.16	1.04		
	12m	Km	10.50	8.45	2.05		
	15m	Km	2.04	1.66	0.38		
	18m	Km	2.82	2.04	0.78		
Sub - Total =		Km	29.55	25.31	4.24		
ii) Drains	9m	Km	28.39	26.32	2.07		
	12m	Km	20.99	16.90	4.09		
	15m	Km	4.08	3.32	0.76		
	18m	Km	5.63	4.08	1.55		
Sub - Total =		Km	59.09	50.62	8.48		
iii) Culverts		No.	166	121	45		
iv) Box Culverts		No.	12	3	9		
v) Storm Water Drain		Km	4.361	3.295	1.066		
vi) GSB	18M	Km	2.820	0.870	1.950		
vii) WMM	18M	Km	2.820	0.870	1.950		
viii) Asphalt	18M	Km	2.820	0.870	1.950		
ix) Plots	6 x 9	No.	1374	1373	1		
	9 x 12	No.	1621	1551	70		
	9 x 15	No.	35	35	0		
	12 x 18	No.	421	403	18		
	15 x 24	No.	243	243	0		
Sub - Total =		No.	3694	3605	89		

BDA Nadaprabhu kempegowda layout

Block-2 progress Report

Activity of work		Unit	Handed over Extent (190A 22G)		
			Total target (190A 22G)	Completed (137A 08G)	Balance to be completed (53A 14G)
i)Roads	9m	Km	11.77	9.10	2.67
	12m	Km	5.49	4.25	1.24
	15m	Km	1.44	1.15	0.29
	18m	Km	1.23	0.81	0.42
Sub - Total =		Km	19.93	15.32	4.61
ii)Drains	9m	Km	23.54	18.20	5.34
	12m	Km	10.98	8.51	2.47
	15m	Km	2.88	2.31	0.57
	18m	Km	2.46	1.62	0.84
Sub - Total =		Km	39.86	30.63	9.23
iii) Culverts		No.	95	84	11
iv) Box Culverts		No.	8	1	7
v) Storm Water Drain		Km	2.51	2.08	0.43
vi) GSB	18M	Km	1.229	0.000	1.229
vii) WMM	18M	Km	1.229	0.000	1.229
viii) Asphalt	18M	Km	1.229	0.000	1.229
ix) Plots	6 x 9	No.	61	5	56
	9 x 12	No.	1727	1599	128
	9 x 15	No.	30	29	1
	12 x 18	No.	311	252	59
	15 x 24	No.	47	32	15
Sub - Total =		No.	2176	1917	259

BDA Nadaprabhu kempegowda layout

Block-3 Progress report

Activity of work		Unit	Handed over Extent (210A 28G)		
			Total target (210A 28G)	Completed (177A 21G)	Balance to be completed (32A 29G)
i) Roads	9m	Km	10.16	7.59	2.57
	12m	Km	10.89	8.42	2.47
	15m	Km	1.79	1.31	0.48
	18m	Km	1.52	1.37	0.15
Sub - Total =		Km	24.36	18.69	5.67
ii) Drains	9m	Km	20.32	15.18	5.14
	12m	Km	21.78	16.84	4.94
	15m	Km	3.58	2.62	0.96
	18m	Km	3.04	2.74	0.30
Sub - Total =		Km	48.72	37.38	11.34
iii) Culverts		No.	126	110	16
iv) Box culvert		No.	4	4	0
v) Storm Water Drain		Km	3.65	3.58	0.07
vi) GSB	18M	Km	1.52	0.00	1.52
vii) WMM	18M	Km	1.52	0.00	1.52
viii) Asphalt	18M	Km	1.52	0.00	1.52
ix) Plots	6 x 9	No.	1075	979	96
	9 x 12	No.	949	698	251
	9 x 15	No.	66	18	48
	12 x 18	No.	413	344	69
	15 x 24	No.	252	239	13
Sub - Total =		No.	2755	2278	477

BDA Nadaprabhu kempegowda layout

Block-4 Progress report

Activity of work		Unit	Handed over Extent (220A 28G)		
			Total target (220A 28G)	Completed (190A 16G)	Balance to be completed (30A 12G)
i) Roads	9m	Km	17.96	16.68	1.28
	12m	Km	6.06	5.07	0.99
	15m	Km	0.92	0.53	0.39
	18m	Km	1.00	0.91	0.09
Sub - Total =		Km	25.94	23.19	2.75
ii) drains	9m	Km	35.92	33.36	2.56
	12m	Km	12.12	10.14	1.98
	15m	Km	1.83	1.06	0.77
	18m	Km	2.00	1.82	0.18
Sub - Total =		Km	51.87	46.38	5.49
iii) Culverts		No.	82	68	14
iv) Box Culverts		No.	4	3	1
v) Storm Water Drain		Km	1.67	1.32	0.35
vi) GSB	18M	Km	1.000	0.813	0.187
vii) WMM	18M	Km	1.000	0.813	0.187
viii) Asphalt	18M	Km	1.000	0.813	0.187
ix) plots	6 x 9	No.	850	756	94
	9 x 12	No.	1744	1525	219
	9 x 15	No.	51	48	3
	12 x 18	No.	494	450	44
	15 x 24	No.	87	87	0
Sub - Total =		No.	3226	2866	360

BDA Nadaprabhu kempegowda layout

Block-5 Progress report

Activity of work		Unit	Handed over Extent (366A 27G)		
			Total target (366A 27G)	Completed (272A 09G)	Balance to be completed (94A 18G)
i) Roads	9m	Km	16.73	12.31	4.42
	12m	Km	14.86	12.53	2.33
	15m	Km	1.26	0.99	0.27
	18m	Km	2.95	2.26	0.69
	24m	Km	0.23	0.05	0.18
	30m	Km	0.22	0.00	0.22
Sub - Total =		Km	36.25	28.14	8.11
ii) Drains	9m	Km	33.46	24.62	8.84
	12m	Km	29.72	25.06	4.66
	15m	Km	2.52	1.98	0.54
	18m	Km	5.90	4.52	1.38
	24m	Km	0.46	0.10	0.36
	30m	Km	0.44	0.00	0.44
Sub - Total =		Km	72.50	56.28	16.22
iii) Culverts		No.	153	146	7
iv) Box Culverts		No.	9	5	4
v) Storm Water Drain		Km	4.71	4.24	0.471
vi) GSB	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
vii) WMM	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
viii) Asphalt	18M	Km	2.95	0.00	2.95
	24M	Km	0.23	0.00	0.23
	30M	Km	0.22	0.00	0.22
ix) plots	6 x 9	No.	1006	812	194
	9 x 12	No.	1797	1495	302
	9 x 15	No.	80	70	10
	12 x 18	No.	902	722	180
	15 x 24	No.	281	236	45
Sub - Total =		No.	4066	3335	731

BDA Nadaprabhu kempegowda layout

Block-6 progress report

Activity of work		Unit	Handed over Extent (369A 24G)		
			Total target (369A 24G)	Completed (315A 10G)	Balance to be completed (54A 14G)
i) Roads	9m	Km	15.64	13.90	1.74
	12m	Km	13.80	11.10	2.70
	15m	Km	4.10	2.10	2.00
	18m	Km	1.80	0.90	0.90
	24m	Km	2.90	2.80	0.10
	30m	Km	3.35	2.50	0.85
Sub - Total =		Km	41.59	33.30	8.29
ii) Drains	9m	Km	31.28	27.80	3.48
	12m	Km	27.60	22.20	5.40
	15m	Km	8.20	4.20	4.00
	18m	Km	3.60	1.80	1.80
	24m	Km	5.80	5.60	0.20
	30m	Km	6.70	5.00	1.70
Sub - Total =		Km	83.18	66.60	16.58
iii) Culverts		No.	125	104	21
iv) Box Culverts		No.	9	4	5
v) Storm Water Drain		Km	4.41	4.01	0.405
vi) GSB	15M	Km	4.10	0.33	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	1.150	2.200
vii) WMM	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
viii) Asphalt	15M	Km	4.10	0.330	3.770
	18M	Km	1.80	0.000	1.800
	24M	Km	2.90	1.517	1.383
	30M	Km	3.35	0.950	2.400
ix) Plots	6 x 9	No.	1107	951	156
	9 x 12	No.	1618	1445	173
	9 x 15	No.	273	220	53
	12 x 18	No.	908	744	164
	15 x 24	No.	184	141	43
Sub - Total =		No.	4090	3501	589

BDA Nadaprabhu kempegowda layout

Block-7 progress Report

Activity of work		Unit	Handed over Extent (416A 30G)		
			Total target (416A 30G)	Completed (392A 0G)	Balance to be completed (24A 30G)
i) Roads	9m	Km	18.63	16.25	2.38
	12m	Km	11.85	9.76	2.09
	15m	Km	2.36	1.55	0.81
	18m	Km	3.32	2.92	0.40
	24m	Km	1.25	1.11	0.14
	30m	Km	1.49	1.43	0.06
Sub - Total =		Km	38.90	33.02	5.88
ii) Drains	9m	Km	37.26	32.50	4.76
	12m	Km	23.70	19.52	4.18
	15m	Km	4.72	3.10	1.62
	18m	Km	6.64	5.84	0.80
	24m	Km	2.50	2.22	0.28
	30m	Km	2.98	2.86	0.12
Sub - Total =		Km	77.80	66.04	11.76
iii) Culverts		No.	163	142	21
iv) Box Culverts		No.	9	7	2
v) Storm Water Drain		Km	1.955	1.606	0.349
vi) GSB	18M	Km	3.32	0.55	2.77
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
vii) WMM	18M	Km	3.32	0.55	2.77
	24M	Km	1.25	0.74	0.51
	30M	Km	1.49	1.13	0.36
viii) Asphalt	18M	Km	3.32	0.00	3.32
	24M	Km	1.25	0.44	0.81
	30M	Km	1.49	0.68	0.81
ix) Plots	6 x 9	No.	1325	1201	124
	9 x 12	No.	2479	2236	243
	9 x 15	No.	349	349	0
	12 x 18	No.	822	690	132
	15 x 24	No.	392	273	119
Sub - Total =		No.	5367	4749	618

BDA Nadaprabhu kempegowda layout					
Block-8 progress report					
Activity of work		Unit	Handed over Extent (259A 25G)		
			Total target (259A 25G)	Completed (203A 13G)	Balance to be completed (56A 12G)
i)Roads	9m	Km	8.12	6.87	1.25
	12m	Km	8.83	7.37	1.46
	15m	Km	2.17	2.02	0.15
	18m	Km	1.12	0.95	0.17
	24m	Km	2.35	1.92	0.43
Sub - Total =		Km	22.59	19.13	3.46
ii)Drains	9m	Km	16.24	13.74	2.50
	12m	Km	17.66	14.74	2.92
	15m	Km	4.34	4.04	0.30
	18m	Km	2.24	1.90	0.34
	24m	Km	4.70	3.84	0.86
Sub - Total =		Km	45.18	38.26	6.92
iii) Culverts		No.	112	92	20
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	2.182	1.750	0.432
vi) GSB & WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
vii) WMM	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
viii) Asphalt	18M	Km	1.12	0.00	1.12
	24M	Km	2.35	0.00	2.35
ix) Plots	6 x 9	No.	423	384	39
	9 x 12	No.	774	738	36
	9 x 15	No.	23	13	10
	12 x 18	No.	730	682	48
	15 x 24	No.	360	322	38
Sub - Total =		No.	2310	2139	171

BDA Nadaprabhu kempegowda layout

Block-9 progress report

Activity of work		Unit	Handed over Extent (292A 19G)		
			Total target (292A 19G)	Completed (236A 36G)	Balance to be completed (55A 23G)
i) Roads	9m	Km	6.93	6.73	0.20
	12m	Km	8.78	7.23	1.54
	15m	Km	3.34	2.09	1.25
	18m	Km	1.40	0.65	0.75
	24m	Km	1.31	1.19	0.13
Sub - Total =		Km	21.76	17.89	3.87
ii) Drains	9m	Km	13.85	13.46	0.39
	12m	Km	17.56	14.47	3.09
	15m	Km	6.68	4.18	2.50
	18m	Km	2.81	1.30	1.51
	24m	Km	2.62	2.37	0.25
Sub - Total =		Km	43.51	35.78	7.73
iii) Culverts		No.	102	85	17
iv) Box Culverts		No.	5	1	4
v) Storm Water Drain		Km	1.534	1.064	0.470
vi) GSB	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.40	0.91
vii) WMM	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.25	1.06
viii) Asphalt	18M	Km	1.40	0.00	1.40
	24M	Km	1.31	0.00	1.31
ix) Plots	6 x 9	No.	753	753	0
	9 x 12	No.	794	790	4
	9 x 15	No.	27	27	0
	12 x 18	No.	603	578	25
	15 x 24	No.	281	278	3
Sub - Total =		No.	2458	2426	32

BDA Nadaprabhu kempegowda layout						
Package-1,KMC constructions						
Activity of work		Unit	Area in HO extent	Area Completed in HO extent	Balance	Remarks
i) Area		Acre	1986A 22G	1610A 34G	375A 28G	
ii) Road formation	9m	Km	80.80	67.68	13.12	
	12m	Km	66.69	52.39	14.31	
	15m	Km	16.92	11.17	5.75	
	18m	Km	12.22	8.56	3.66	
	24m	Km	7.81	7.02	0.80	
	30m	Km	4.84	3.93	0.91	
Sub total			189.28	150.74	38.54	
iii) drains	9m	Km	161.60	135.36	26.24	
	12m	Km	133.38	104.77	28.61	
	15m	Km	33.84	22.35	11.49	
	18m	Km	24.44	17.12	7.32	
	24m	Km	15.62	14.03	1.59	
	30m	Km	9.68	7.86	1.82	
Sub total			378.56	301.49	77.08	
iv) Culverts		No.	830	658	172	
v) Minor bridges		No.	48	16	32	
vi) Storm Water Drain		Km	19.543	15.925	3.618	
vii) Asphalt	15m	Km	16.92	0.33	16.59	
	18m	Km	12.22	0.87	11.35	
	24m	Km	7.81	1.96	5.85	
	30m	Km	4.84	1.63	3.21	
viii) Plots		No.	21705	19091	2614	
ix) Financial Progress		Cr	563	363	200	

BDA Nadaprabhu kempegowda layout

KMC Contructions -Abstract

Handed over extent with cou

22G)

Activity of work		Unit	Target	Completed
Area		Acre	1964A 22G	1564A 08G
i) Roads	9m	Km	94.61	83.31
	12m	Km	73.85	61.55
	15m	Km	19.91	16.58
	18m	Km	15.27	13.20
	24m	Km	8.64	7.54
	30m	Km	4.86	4.74
Sub - Total =		Km	217.14	186.92
ii) drains	9m	Km	189.21	166.62
	12m	Km	147.70	123.10
	15m	Km	39.82	33.16
	18m	Km	30.55	26.40
	24m	Km	17.28	15.08
	30m	Km	9.72	9.48
Sub - Total =		Km	434.29	373.84
iii) Culverts		No.	845	612
iv) Minor bridges		No.	48	16

v) Storm Water Drain		Km	20.462	14.713
vi) GSB & WMM	18M	Km	15.270	0.000
	24M	Km	8.640	0.917
	30M	Km	4.860	0.680
vii) Asphalt	18M	Km	15.270	0.000
	24M	Km	8.640	0.917
	30M	Km	4.860	0.680
viii) plots	6 x 9	No.	5842	5091
	9 x 12	No.	9246	8338
	9 x 15	No.	786	691
	12 x 18	No.	3836	3372
	15 x 24	No.	1568	1352
Sub - Total =		No.	21278	18844

it

rt case
(1964A

Balance to be completed	Remarks
400A 14G	
11.30	
12.30	
3.33	
2.07	
1.10	
0.12	
30.22	
22.59	
24.60	
6.66	
4.15	
2.20	
0.24	
60.45	
233	
32	

5.749
15.270
7.723
4.180
15.270
7.723
4.180
784
1598
179
854
269
2434

BDA Nadaprabhu kempegowda layout

KMC Contructions -Abstract

Handed over extent with cou

25G)

Activity of work		Unit	Target	Completed
Area		Acre	1969A 25G	1602A 10G
i) Roads	9m	Km	96.94	82.85
	12m	Km	75.24	74.60
	15m	Km	20.55	15.50
	18m	Km	15.27	12.70
	24m	Km	9.00	6.93
	30m	Km	5.12	4.79
Sub - Total =		Km	222.13	197.38
ii) drains	9m	Km	193.88	165.71
	12m	Km	150.49	149.21
	15m	Km	41.11	31.00
	18m	Km	30.55	25.40
	24m	Km	18.00	13.86
	30m	Km	10.24	9.59
Sub - Total =		Km	444.27	394.76
iii) Culverts		No.	845	612
iv) Minor bridges		No.	48	16

v) Storm Water Drain		Km	20.462	14.713
vi) GSB	18M	Km	15.27	1.42
	24M	Km	9.00	3.53
	30M	Km	5.12	3.15
vii) WMM	18M	Km	15.27	1.42
	24M	Km	9.00	3.38
	30M	Km	5.12	2.08
viii) Asphalt	18M	Km	15.27	0.87
	24M	Km	9.00	1.96
	30M	Km	5.12	1.63
iv) plots	6 x 9	No.	5695	5129
	9 x 12	No.	9522	8446
	9 x 15	No.	806	691
	12 x 18	No.	4019	3461
	15 x 24	No.	1614	1383
Sub - Total =		No.	21656	19110

it

rt case
(1969A

Remarks

Balance to be
completed

367A 15G

14.09

0.64

5.06

2.58

2.07

0.33

24.75

28.17

1.28

10.11

5.15

4.14

0.65

49.51

233

32

5.749
13.85
5.48
1.97
13.85
5.63
3.04
14.40
7.05
3.49
784
1598
179
854
269
2546

BDA Nadaprabhu kempegowda layout						
KMC constructions-Item of work completed						
Sl No	Activity of work	Unit	Area in HO extent	Area Completed in HO extent	Balance	
1	Area	Acre	1986A 22G	1610A 34G	375A 28G	
2	a) Road formation	9m	Km	94.61	84.57	10.04
		12m	Km	73.85	62.17	11.68
		15m	Km	19.91	16.58	3.34
		18m	Km	15.27	13.20	2.07
		24m	Km	8.64	7.54	1.10
		30m	Km	4.86	4.74	0.12
	b) Asphalt	18m	Km	15.27	0.00	15.27
		24m	Km	8.64	0.92	7.73
		30m	Km	4.86	1.33	3.53
3	Storm Water Drain	Km	20.462	15.113	5.349	
4	Plots	No.	21278	18948	2330	
5	Financial Progress	Cr	563	359	204	

BDA Nadaprabhu kempegowda layout						Remarks
Abstract (up to April-2021)						
Activity of work		Unit	Handed over extent with court case (2635A 37G)			
			Target	Completed	Balance to be completed	
Area		Acre	2635A 37G	2099A 29G	536A 08G	
i) Roads	9m	Km	131.33	102.59	28.74	
	12m	Km	99.52	74.19	25.33	
	15m	Km	22.39	13.40	8.99	
	18m	Km	20.07	12.81	7.26	
	24m	Km	9.03	Err:509	Err:509	
	30m	Km	5.03	Err:509	Err:509	
Sub - Total =		Km	287.37	Err:509	Err:509	
ii) drains	9m	Km	268.06	205.18	35.08	
	12m	Km	199.03	148.37	33.73	
	15m	Km	44.78	26.81	12.03	
	18m	Km	40.13	25.61	8.70	
	24m	Km	18.06	Err:509	Err:509	
	30m	Km	10.05	Err:509	Err:509	
Sub - Total =		Km	580.11	Err:509	Err:509	
iii) Culverts		No.	1124	952	172	
iv) Minor bridges		No.	65	29	36	
v) Storm Water Drain		Km	25.997	21.594	4.403	
vi) GSB & WMM	18M	Km	20.070	0.813	19.257	
	24M	Km	9.030	0.830	8.200	
	30M	Km	5.030	0.350	4.680	
vii) Asphalt	18M	Km	20.070	0.813	19.257	
	24M	Km	9.030	0.550	8.480	
	30M	Km	5.030	0.000	5.030	
viii) plots	6 x 9	No.	7974	7214	760	
	9 x 12	No.	13503	12077	1426	
	9 x 15	No.	934	809	125	
	12 x 18	No.	5604	4865	739	
	15 x 24	No.	2127	1851	276	
Sub - Total =		No.	30142	26816	3326	